

**CONTINUED STORMWATER PROJECTS**

<b><u>PROJECT NAME</u></b>	<b><u>MUNICIPALITY</u></b>	<b><u>REASON PROJECT CONTINUED</u></b>	<b><u>COST ESTIMATE</u></b>
1 ALBIN AVE. - BRENNER AVE. STORM SEWER (FY07)	UNINCORPORATED	PROJECT IN EASEMENT ACQUISITION. ANTICIPATE BOARD INTRODUCTION IN AUGUST 2007.	\$468,000
2 BALLAS RD. N. #103 & 107 (GRG-38) CHANNEL IMPROVEMENTS (FY07)	KIRKWOOD	PROJECT IN EASEMENT CONDEMNATION. ANTICIPATE BOARD INTRODUCTION IN DECEMBER 2007.	\$680,000
3 CLAYTON DOWNS - CLAYTON RD. BANK STABILIZATION (FY07)	FRONTENAC	PROJECT IN EASEMENT ACQUISITION. ANTICIPATE BOARD INTRODUCTION IN DECEMBER 2007.	\$50,000
4 DIEBOLD - CELTIC CHANNEL IMPROVEMENT (GCMB-340) (FY04)	UNINCORPORATED	PROJECT DELAYED FOR RE-DESIGN AND PERMITTING BY U.S. ARMY CORPS OF ENGINEERS. BOARD INTRODUCTION ANTICIPATED IN JANUARY 2008.	\$205,000
5 FREDERICK LN. STORM SEWER IMPROVEMENTS (FY07)	GLENDALE	DESIGN DELAYED DUE TO EXPANDED SCOPE. ANTICIPATE BOARD INTRODUCTION IN SEPTEMBER 2007.	\$265,000
6 GAEBLER - TRESMOTT STORM SEWER (UCTC-120) (FY07)	OVERLAND	PROJECT PENDING EASEMENT CONDEMNATION. ANTICIPATE BOARD INTRODUCTION IN DECEMBER 2007.	\$1,625,000
7 GARDEN LANE STORM SEWER PHASE II (FY06)	KIRKWOOD	PROJECT DESIGN DELAYED TO COORDINATE DESIGN AND CONSTRUCTION WITH GIRARD PLACE #149 STORM SEWER. ANTICIPATE BOARD INTRODUCTION IN DECEMBER 2007.	\$450,000

## **CONTINUED STORMWATER PROJECTS**

<u><b>PROJECT NAME</b></u>	<u><b>MUNICIPALITY</b></u>	<u><b>REASON PROJECT CONTINUED</b></u>	<u><b>COST ESTIMATE</b></u>
<b>8</b> GIRARD PL. #149 STORM SEWER IMPROVEMENTS (FY07)	<i>KIRKWOOD</i>	PROJECT IN EASEMENT CONDEMNATION. ANTICIPATE BOARD INTRODUCTION IN DECEMBER 2007.	\$325,000
<b>9</b> GREELEY TO PROVIDENCE STORM SEWER (FY06)	<i>WEBSTER GROVES</i>	PROJECT DELAYED FOR MORE SURVEYS AND RE-DESIGN. ANTICIPATE BOARD INTRODUCTION IN DECEMBER 2007.	\$85,000
<b>10</b> KIRKWOOD ROAD - COMMERCE - REARDON (GCKC-140) PHASE II (FY07)	<i>KIRKWOOD</i>	PROJECT PENDING EASEMENT CONDEMNATION. ANTICIPATE BOARD INTRODUCTION IN OCTOBER 2007.	\$1,180,000
<b>11</b> LYNNBROOK STORM SEWER (FY07)	<i>FRONTENAC</i>	COORDINATING WITH CITY OF FRONTENAC IN EASEMENT ACQUISITION. ANTICIPATE BOARD INTRODUCTION IN DECEMBER 2007.	\$253,000
<b>12</b> MAGNOLIA AND WAVERTON STORM CHANNEL (DCT5-110) PHASE II (FY06)	<i>LADUE</i>	PROJECT DELAYED FOR RE-DESIGN AND PERMITTING BY U.S. ARMY CORPS OF ENGINEERS. ANTICIPATE BOARD INTRODUCTION IN OCTOBER 2007.	\$143,000
<b>13</b> PLAINFIELD #9512 BANK STABILIZATION (FY07)	<i>ROCK HILL</i>	DESIGN COMPLETE. ANTICIPATE BOARD INTRODUCTION IN JUNE 2007.	\$230,000
<b>14</b> RIDGETOP DRIVE STORM SEWER (FY07)	<i>RICHMOND HEIGHTS</i>	PROJECT IN EASEMENT ACQUISITION. ANTICIPATE BOARD INTRODUCTION IN DECEMBER 2007.	\$250,000
<b>15</b> TWIN SPRINGS LANE STORM SEWER (FY07)	<i>LADUE</i>	PROJECT PENDING EASEMENT ACQUISITIONS. ANTICIPATE BOARD INTRODUCTION IN DECEMBER 2007.	\$146,000

**CONTINUED STORMWATER PROJECTS**

<b><u>PROJECT NAME</u></b>	<b><u>MUNICIPALITY</u></b>	<b><u>REASON PROJECT CONTINUED</u></b>	<b><u>COST ESTIMATE</u></b>
16 WILLOWBROOK #1420 STORM SEWER (FY07)	FLORISSANT	DESIGN COMPLETE. ANTICIPATE BOARD INTRODUCTION IN JUNE 2007.	\$90,000
			<b>TOTAL:</b> <hr style="display: inline-block; width: 100px; vertical-align: middle;"/> <b>\$6,445,000</b>