

**CONTINUED STORMWATER PROJECTS**

<b><u>PROJECT NAME</u></b>	<b><u>MUNICIPALITY</u></b>	<b><u>REASON PROJECT CONTINUED</u></b>	<b><u>COST ESTIMATE</u></b>
1 BURCH LANE STORM SEWER (FY08)	UNIVERSITY CITY	PROJECT DELAYED DUE TO EASEMENT ACQUISITION AND SCOPE EXPANSION. ANTICIPATE BOARD INTRODUCTION IN JANUARY, 2009.	\$287,000
2 BURTON TO ARGYLE STORM SEWER (FY08)	OVERLAND	PROJECT IN EASEMENT ACQUISITION. ANTICIPATE BOARD INTRODUCTION IN APRIL, 2009.	\$495,000
3 CLAYTON DOWNS - CLAYTON RD. BANK STABILIZATION (FY07)	FRONTENAC	PROJECT IN FINAL DESIGN. ANTICIPATE BOARD INTRODUCTION IN NOVEMBER, 2008.	\$50,000
4 CLAYTON TERRACE #3 BANK STABILIZATION (FY08)	FRONTENAC	PROJECT IN DESIGN. ANTICIPATE BOARD INTRODUCTION IN OCTOBER, 2008.	\$58,000
5 COLONIAL LN. #8556 STORM IMPROVEMENTS (FY08)	LADUE	PROJECT IN EASEMENT ACQUISITION. ANTICIPATE BOARD INTRODUCTION IN DECEMBER, 2008.	\$325,000
6 CONWAY & CONWOOD STORM CHANNEL PHASE III (FY08)	WESTWOOD	PROJECT DELAYED DUE TO REDESIGN PER CORPS PERMITTING REQUIREMENTS. ANTICIPATE BOARD INTRODUCTION IN DECEMBER, 2008.	\$250,000
7 DIEBOLD - CELTIC CHANNEL IMPROVEMENT (GCMB-340) (FY04)	UNINCORPORATED	PROJECT DELAYED DUE TO REDESIGN PER CORPS PERMITTING REQUIREMENTS AND RESIDENT INVOLVEMENT. ANTICIPATE BOARD INTRODUCTION IN JANUARY, 2009.	\$205,000
8 EDNA & THURSBY STORM SEWER (FY08)	KIRKWOOD	PROJECT IN EASEMENT ACQUISITION. ANTICIPATE BOARD INTRODUCTION IN JULY, 2008.	\$320,000

**CONTINUED STORMWATER PROJECTS**

<b><u>PROJECT NAME</u></b>	<b><u>MUNICIPALITY</u></b>	<b><u>REASON PROJECT CONTINUED</u></b>	<b><u>COST ESTIMATE</u></b>
9 ELTORA AVENUE STORM CHANNEL PHASE I (UCNE-140) (FY08)	PAGEDALE	PROJECT DELAYED DUE TO BUYOUT NEGOTIATION PROCESS. ANTICIPATE BOARD INTRODUCTION IN NOVEMBER, 2008.	\$62,000
10 FILLMORE - ELLIOT BANK STABILIZATION (GCKC-130) (FY08)	KIRKWOOD	PROJECT IN EASEMENT ACQUISITION. ANTICIPATE BOARD INTRODUCTION IN NOVEMBER, 2008.	\$115,000
11 FOOTE - BERRY PARK STORM SEWER (FY08)	GLENDALE	ANTICIPATE BOARD INTRODUCTION IN JULY, 2008.	\$102,000
12 GAEBLER - TRESMOTT STORM SEWER (UCTC-120) (FY07)	OVERLAND	PROJECT IN CONDEMNATION. ANTICIPATE BOARD INTRODUCTION IN OCTOBER, 2008.	\$1,800,000
13 LYNNBROOK STORM SEWER (FY07)	FRONTENAC	COORDINATING WITH CITY OF FRONTENAC IN EASEMENT ACQUISITION. ANTICIPATE BOARD INTRODUCTION IN DECEMBER 2008.	\$253,000
14 OAK AVENUE #10051 STORM IMPROVEMENTS (UCSC-115) (FY08)	OVERLAND	PROJECT IN EASEMENT ACQUISITION. ANTICIPATE BOARD INTRODUCTION IN AUGUST, 2008.	\$150,000
15 OLD BONHOMME GROBY STORM SEWER IMPROVEMENT (FY08)	UNIVERSITY CITY	ANTICIPATE BOARD INTRODUCTION IN AUGUST, 2008.	\$60,000
16 SELMA AND OAK TREE DR. CULVERT EXTENSION (FY08)	WEBSTER GROVES	PROJECT IN EASEMENT ACQUISITION. ANTICIPATE BOARD INTRODUCTION IN AUGUST, 2008.	\$160,000

**CONTINUED STORMWATER PROJECTS**

<b><u>PROJECT NAME</u></b>	<b><u>MUNICIPALITY</u></b>	<b><u>REASON PROJECT CONTINUED</u></b>	<b><u>COST ESTIMATE</u></b>
17 TEMPLE ISRAEL CREEK BANK STABILIZATION (FY08)	CREVE COEUR	PROJECT DELAYED DUE TO HYDRAULIC MODELING AND EASEMENT ACQUISITION. ANTICIPATE BOARD INTRODUCTION IN JANUARY, 2009.	\$64,000
18 WISMER-LESLIE STORM SEWER (FY08)	OVERLAND	PROJECT IN EASEMENT ACQUISITION. ANTICIPATE BOARD INTRODUCTION IN DECEMBER, 2008.	\$350,000
			<b>TOTAL:</b> <hr style="display: inline-block; width: 100px; vertical-align: middle; margin-left: 5px;"/> <b>\$5,106,000</b>